



Commencement  
07/20/17

Current Status

Completion  
9/28/18

**Progress This Week**

- ✓ Bathroom hardware and maple door install is complete.
- ✓ Feature wall trim has been delivered to the site.
- ✓ Three of four overhead doors have been installed.
- ✓ Gas line piping at Kitchen hood has started.



Overhead Doors

**Critical Items**

- None at this time.

**Projected Progress for Next Week**

- Complete painting in Community Room and Seating Area.
- Begin install of maple trim at windows and feature wall.
- Complete removals of existing siding and overhangs on stores west elevation.
- Receive delivery of rigid sheet vinyl wall finishes.



Bathroom Hardware

<u>PROJECT SCHEDULE</u>	<u>DATES</u>
Project Commencement	7/20/2017
Calendar Days from Commencement	233
Calendar Days Remaining to Completion	200
Work Days Impacted by Weather	0
Work Days Impacted by Scope Change	0
Project Completion Date	9/28/2018



Seating Area Painting



Maple Door Install

Weather Forecast

Mon 3/12	Tue 3/13	Wed 3/14	Thu 3/15	Fri 3/16
39°   23° F	34°   21° F	44°   26° F	53°   36° F	55°   38° F
Partly Cloudy	Mostly Sunny	Mostly Sunny	Sunny	Partly Cloudy
0 in	0 in	0 in	0 in	0 in

Superintendent:

Nick Feuerhelm (608) 769-0710

Project Manager:

Andy Towner (608) 797-9837