



Commencement  
07/20/17

Current Status

Completion  
9/28/18

**Progress This Week**

- ✓ Underground rough in for Phase 6 complete.
- ✓ Concrete poured in Phase 6.
- ✓ Siding installation is ongoing.

**Critical Items**

- None at this time.

**Projected Progress for Next Week**

- Siding installation.
- MEPFP rough in.
- Interior wall construction.



Underground Rough Ins



Concrete Poured in Phase 6



Siding Installation

<u>PROJECT SCHEDULE</u>	<u>DATES</u>
Project Commencement	7/20/2017
Calendar Days from Commencement	289
Calendar Days Remaining to Completion	144
Work Days Impacted by Weather	0
Work Days Impacted by Scope Change	0
Project Completion Date	9/28/2018

Weather  
Forecast

Mon 5/7	Tue 5/8	Wed 5/9	Thu 5/10	Fri 5/11
67°   46° F	68°   50° F	61°   51° F	67°   48° F	67°   50° F
Mostly Sunny	Partly Cloudy	Rain	Cloudy	Showers
0 in	0.11 in	0.55 in	0 in	0.16 in

Superintendent:  
Brandon Geier (608) 769-3612

Project Manager:  
Andy Towner (608) 797-9837